Sectt. II—48—21,640–19-1-17.

P.W. (1917) Department.

Mis SERIES.

G.O. No. 354-55-I

DATED 27.8.17

Indexed

[Despatch Abstract.]

Extension of the date of Completion

Sanctioning the ~~extension~~
of the works "Improvements to the Mannai" and "Improvements to the Vellapallam Uppanar", Cauvery Delta System.

BACK PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

FURTHER PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.
GO R	453-454	J	7-12-17				
GO	261-62	J	12-8-18				

Scott. II—9.

DEPARTMENT.

CURRENT FILE.

CONTENTS.

Current No.	From	Number.	Date	Pages.

[P.T.O FOR PUT UP PAPERS.

PWD Seventh Circle

Statement of works under 49 Irrigation requiring the sanction of Government to the extension of their date of completion

Item No	Sanctioning authority	Name of works	Sanctioned estimates including establishment & tools & plant charges: Class I Unremunerative	Class II Remunerative	Total	Date of expiry of sanction with authority	Date to which extension is now applied for	Remarks
		Tholudur Project Division						
1	G.O. No 340 I / 13.6.13 (flag C) and 624 I / 3/12.14 (flag e)	Constructing Tholudur Tank Project — Works	1867690			30.11.17	31.3.20	On account of scarcity of labour it is not possible to complete the Project by the
		Establt & Tools & plant	345,310	-	2213000	G.O. No 340 I / 13.6.13		
		(flag 'n')	sanctioned time as originally contemplated, but only by the end of 1923-24 (1922-23) in other words in about 10 years vide also para 33 page 29 of G.O. No 126 I dated 26.3.17 (forwarded to the Govt of India with letter No 127 I dated 26.3.17). However extension upto 31.3.20 is applied for as it is very likely that the Project could be brought under operation by that time. The only works that might then remain incomplete would be the formation of the bund of the Reservoir to the sanctioned level and the excavation of some of the distributaries and these could be done with a small establishment					
		Cauvery Division						
2	G.O. No 596 I / 24.10.13	Improvements to the Vallapallam upparu — Works	53000			31.3.17	31.3.18	The work could not be completed for want of sanction to
		Establishment	7955		60955	G.O. No 338 I / 2.8.16		
			the deviation statement which was under correspondence and orders to proceed with the work were passed in memo No 811-16 B/2 dated 18.6.17					
3	G.O. No 528 I / 10.9.13	Improvements to the Manmangalam (?) & 6 vents surplus of the Cauvery and 4 vents surplus of the Coleroon. Works	18200	-	21556	- do.	30.9.17	The deviation statement was sanctioned in Feb 17 and the balance of work
		Establt	3356	proposed to be finished in this season				

No. 559 E9 dated 25-7-17

Forwarded to the Chief Engineer for Irrigation for favour of sanction.

P.W. DEPT. IRRIGATION
Madras.
21 JUL 1917
No. 5082/17-E9
GOVERNMENT OF MADRAS

[signature]
Supdg Engineer
VII Circle
KS 21/7

Scott, II-8 (c)—32,005—27-1-16.

No: 5082/17-3-9.

Hbl-209 ~~From the SE~~ VII of 25.7.17 No. 509

Endt by the Chief Engr ....

Submitted to the Government with reference to paragraph 1919 (VI) P.W.D Code. The Tolidur project being a work under construction does not come under the above para of the Code. Though ~~it~~ the project is ~~....~~ expected to be completed by the end of 1922-2.., it is likely to come into operation before 31 Mar 1922. The extension applied for by the Supdg Engineer in the case of the ... works may be sanctioned.

To

The Secretary to Govt. P.W.D.

[signature] 24/8/17

[initials] 22/8/17

[initials] 22.8.17

bb,129—3-17.

NOTES.

5082/17B

Date of Completion of the Toludur Project, S. Arcot D.

From S.E. VII No. 559-E.I. d/25.7.17

p.1-4

D.E.I.

Subnitted. According to the original forecast, the Toludur project was expected to be completed in 4 years from Commencement of work. Work was actually started in Decr. 1913 & the original sanction will therefore expire in Decr. 1917. The S.E. now applies for an extension of time to 31.3.1920. In the latest forecast accomp.g the 2nd revised estimate recently subd. to India the direct Capital expenditure is spread over 10 years the last year being 1922-23. As such, the date of Completion should, it is submitted, be taken to extend to 31.3.1923. ~~in which case the sanction now sought is unnecessary. The S.E. may, if appd. be informed accordingly.~~

G.O. 333-I/26.8.12 flag 'g'

p.1-4

G.O. 126-I/26.3.17 fl. 'n'

For reasons stated by the S.E. it is for orders if the date may be extended upto March '20.

[illegible] 2/8/17

E.I. be sought for 31.3.1920

Moss 3/8/17

[illegible] 6/8

50872
17

DS

A draft Endt by E I and a draft orders on the case are submitted for approval and orders to issue.

TSS
22.8.17
Misc
22/8/17

Issue by m/s
[illegible]

Date of Completion

Sectt. II—10 (a). Sanctioning the extension of the date of completion of certain works sanctioned in G.O. 528 d. 10.9.13 and 596 d. 24-10-1913.

P.W. DEPARTMENT. Irrigation

Reports Completion

READ AGAIN G.O. No. 528, dated 10 - 9 - 1913.

" " " " 596, " 24 - 10 - 1913.

338-339/ mis 2 - 8 - 1916

READ ALSO:—

C. No. ......, From the Chief Engr. for Irrig. Endt. No. 5082, dated 17-8-1917 Aug 1917.

" " ......, " " ......, " ......, " ...... 19 .

" " ......, " " ......, " ......, " ...... 19 .

ORDER. P.W. (C) No. 354-I, dated 27. 8. 1917.

Misc

The recommendation of the Chief Engineer for Irrigation is approved.

2. A copy of these proceedings will be forwarded to the Govt. of India for information in continuation of Endt. No. 339 d. 2nd Aug 1916.

H.E. No. 355-I d. 27.8.17.

Endt.

Forwarded.

Issue

D.S.

To

The S.E. VII

The A.G. Madras

DESPATCHED

Date 29/8/17

Enclos. ......

Documents accompanying

Copy of proceedings with a copy of E.I.'s note and the Supdg. Engr. Statement

No after issue

22/8/17

When given for copying 28
When copied
When examined 1/8
When signed
191 7.

READ AGAIN G.O. No. . DATED
191 .

CURRENT No.

ENCLOSURES TO C. No.

ORDER OF GOVERNMENT	A	A	A	A	A	A	A

LETTER OF GOVERNMENT.

STATEMENT WITH DITTO.

PAPERS NOT FILED UP, BEING MEANT FOR DESPATCH IN ORIGINAL.

N.B.—
A = Copy in full.
B = Not to be copied.
P = Copy abstract only.
Q = Copy heading only.